

Sylva Bridge Park Green Infrastructure Improvements - Bid Form

Project:

BRIDGE PARK GREEN INFRASTRUCTURE IMPROVEMENTS

CONTRACTOR: _____

Item No	Description	Quantity	Unit	Unit Price	Extended Price
	Site Grading and Prep				
1	Mobilization	1	LS		
2	Clearing & Grubbing (Total Disturb)	1	LS		
3	Demolition & Haul	1	LS		
4	Inlet Protection	2	EA		
5	Construction Entrance	1	EA		
6	Concrete Wash	1	EA		
7	Reinforced Silt	464	LF		
8	Temporary Seeding (Include)	0.	AC		
	Sub Total				
	Hardscape				
9	Vehicular Asphalt Surface	2,04	SY		
10	Concrete Curb	662	LF		
11	Concrete Flush Curb	685	LF		
12	Pedestrian Concrete Paving	591	SY		
13	Vehicular Concrete Paving	155	SY		
14	Accessible Creek Overlook	136	SF		
15	Precast Concrete Wheel Stops	28	EA		
16	Mulch Path	108	SF		
17	Painting and Striping	1	EA		
	Sub Total				
	Architectural Features & Amenities				
18	Entry Arch	1	EA		
19	Bollard	6	EA		
20	Bike Rack	1	EA		
21	Bench	4	EA		
22	Picnic Table	4	EA		
23	Educational Sign	1	EA		
	Sub Total				

Item No	Description	Quantity	Unit	Unit Price	Extended Price
	Vehicular Signage				
24	DO NOT ENTER	1	EA		
25	EXIT	1	EA		
26	ADA PARKING	2	EA		
27	DIRECTIONAL SIGNAGE	5	EA		
	Sub Total				
	STORMWATER & EROSION CONTROL				
28	River Rock Verge	15	CY		
29	4" Underdrain Pipe	256	LF		
30	Stepping Stone Weir	2	EA		
31	Bioretention (Includes Soil Mix and Prep)	1	LS		
32	Storm Pipe, Parking Lot	104	LF		
33	Concrete Drop Inlet, Installed	1	EA		
34	18" Hose Pipe	1	LF		
35	Precast Concrete Headwall	1	EA		
36	Outlet Protection	1	EA		
	Sub Total				
	Planting				
37	Trees	16	EA		
38	Shrubs (5 GAL)	131	EA		
39	Perennials (1 GAL)	267	EA		
40	Plugs	610	EA		
41	Turf Grass	11,155	SF		
42	Mulch (Shredded Hardwoods)	20	CY		
	Sub Total				
	Construction Total				